

Milestones as of Mon 08/02/10  
BSF Procurement

ID		Task Name	Duration	Start	Finish
2	✓	Issue OJEU Notice	0 days	Wed 26/08/09	Wed 26/08/09
3	✓	PQQ Responses Received	0 days	Fri 25/09/09	Fri 25/09/09
4	✓	PQQ Compliance Check	0 days	Fri 25/09/09	Fri 25/09/09
15	✓	Issue IPD to 2 Shortlisted Bidders	0 days	Fri 09/10/09	Fri 09/10/09
100	✓	Mid point design review (internal to Council)	1 day	Thu 17/12/09	Thu 17/12/09
101	✓	CABE Review of interim proposals	5 days	Fri 18/12/09	Thu 07/01/10
134	✓	Bidders submit Interim Proposals	0 days	Fri 29/01/10	Fri 29/01/10
142	ⓧ	CABE Minimum Design Standards Review	1 day	Thu 04/03/10	Thu 04/03/10
202	ⓧ	Close Dialogue and Issue ITSFB	0 days	Mon 26/04/10	Mon 26/04/10
203	ⓧ	Responses to ITSFB received from bidders	0 days	Mon 17/05/10	Mon 17/05/10
204	ⓧ	CABE review of final design bid (Provisional)	1 day	Thu 03/06/10	Thu 03/06/10
216	ⓧ	Board approval of Preferred Bidder	0 days	Tue 22/06/10	Tue 22/06/10
217	ⓧ	Executive approval of Preferred Bidder	0 days	Wed 07/07/10	Wed 07/07/10
218		Notification of Preferred Bidder	1 day	Wed 07/07/10	Wed 07/07/10
220	ⓧ	CABE review of planning & design application (Provisional)	5 days	Mon 12/07/10	Fri 16/07/10
226	ⓧ	Appoint Preferred Partner	1 day	Fri 22/10/10	Fri 22/10/10
229	ⓧ	Highfield construction	486 days?	Mon 24/01/11	Mon 03/12/12
231	ⓧ	St Mary's construction	486 days?	Mon 24/01/11	Mon 03/12/12
230	ⓧ	Highfield opening	0 days	Mon 07/01/13	Mon 07/01/13
232	ⓧ	St Mary's opening	0 days	Mon 07/01/13	Mon 07/01/13